



# HOT WORK CERTIFICATE

Corresponding permit no.

1 of 1



This certificate must be prepared by the same person who has prepared the WPCG Work Permit.

This certificate does not authorise any confined space entry, ground disturbance or heights work.

This certificate must be issued in conjunction with a WPCG Work Permit.

The validity period and authorisation of this certificate is aligned with the WPCG Work Permit.

## Hot Work location:

## HOT WORK DETAILS

Specific hot work activities

Tools and equipment permitted

## JOB SITE CONDITION

Describe the conditions which may generate hazardous or explosive vapours.

## HOT WORK CONTROLS

All hazardous areas potentially impacted by the work have been gas tested and will have the following controls in place:

Product movement stopped within  distance  m of work area Remove or make safe combustibles within the work area

Atmospheric testing and monitoring form completed <input type="checkbox"/>	Continuous gas monitoring during work <input type="checkbox"/>	Spark containment <input type="checkbox"/>
Cease work during fuel delivery. <input type="checkbox"/>	Continuous monitoring during fuel delivery. Cease work if LEL ≥ 5% <input type="checkbox"/>	Leaks controlled <input type="checkbox"/>
Ventilate work area naturally <input type="checkbox"/>	Ventilate work area mechanically <input type="checkbox"/>	Wind direction considered <input type="checkbox"/>
Keep work wet <input type="checkbox"/>	Screening required <input type="checkbox"/>	Earthing/Bonding for Static <input type="checkbox"/>
Area around hot work barricaded <input type="checkbox"/>	Dispensers/pumps de-energised at switchboard <input type="checkbox"/>	Dispensers/pumps marked "Out of Service" <input type="checkbox"/>
Venting/bleeding/sampling restricted <input type="checkbox"/>	Heat sensitive items protected <input type="checkbox"/>	RCD used for all portable 240V equipment <input type="checkbox"/>
Fill and dip point seals inspected, points capped and locked <input type="checkbox"/>	Separator, sewers, drains checked for leaks and covered <input type="checkbox"/>	Check pump sumps/ Spill box/ tank turrets for free product <input type="checkbox"/>

Equipment being worked on is to be : Drained  Cleaned  Flushed  Vented  Purged (with)

Firewatch (name)

Fire Protection (state what/where)

Describe any additional precautions, PPE and controls to be implemented: